

**PINE AVENUE IMPROVEMENT PROJECT : E. ANAHEIM STREET TO SEASIDE WAY
AUTHORIZED WORK SCHEDULE**

Scope of Work	Ocean to Seaside Way ¹ After May 1, 2014	Ocean to 7th Street	7th to Anaheim
Tree Removal (Lane Closure Required)	N/A	Sun-Thur: 9:30 PM - 6 AM	M-F: 7 AM - 3:30 PM
Sidewalk Replacement	After May 1, 2014 7 AM - 3:30 PM	M-F 7 AM - 3:30 PM	M-F 7 AM - 3:30 PM
Areas with Sidewalk Dining	N/A	M-F 11 PM - 8 AM M-F 6 -11 AM M-F 1:30-4:30 PM	N/A
Landscaping, Irrigation	After May 1, 2014 7 AM - 3:30 PM	M-F 7 AM - 3:30 PM	M-F 7 AM - 3:30 PM
Light Pole Installation	After May 1, 2014	M-F 7 AM - 3:30 PM	M-F 7 AM - 3:30 PM
Traffic Signal Installation (Lane Closure Required)	After May 1, 2014	M-F 7 AM - 3:30 PM	M-F 7 AM - 3:30 PM
Street Resurfacing (Grind, Overlay, Repaving)	After May 1, 2014 Sun-Thur: 10 PM - 6 AM	After April 15, 2014 Sun-Thur: 10 PM - 6 AM	After April 15, 2014 M-F 7 AM - 3:30 PM
Grand Prix Week April 7-15, 2014	NO WORK ALLOWED	NO WORK ALLOWED	M-F 7 AM - 3:30 PM

Note: Special authorization must be granted to work on Saturdays, Sundays and Holidays
Construction will need to work around Convention Center schedule for any unusually large events

All PCC curb, gutter, sidewalk, driveway, and pavement construction shall be completed prior to milling and placement of AC pavement. Curb, gutter and PCC pavement adjacent to AC construction shall attain a minimum strength of 2,000 psi before being opened for traffic and for paving operations.